









# York Village Revitalization

SCHEMATIC DESIGN / DESIGN DEVELOPMENT PHASE

PROJECT UPDATE TO VSC 12/03/15



#### Project Work Plan

Projected schedule
Coordination with State/Fed reviews

#### Roadway Design & Review

Alignment review by MaineDOT Updated traffic modeling Comparison matrix Design overview

#### **Underground Utilities**

Considerations Design approach

#### **Materials Selection**

Overview

#### Schematic Design (Time permitting)

Design sections
Comparison matrix
Design overview

#### **Underground Utilities**


Considerations
Streetscape phasing

#### MEETING AGENDA



#### PROJECTED SCHEDULE

Task/Milestone	Est. Start	Est. Finish	Jul-15	Aug-15	Sep-15	Oct-15	Nov-15	Dec-15	Jan-16	Feb-16	Mar-16	Apr-16	May-16
SCHEMATIC DESIGN / DESIGN DEVELOPMENT													
BASE PREPARATION & DESIGN SURVEY (SUPPL.)	3-Aug-15												
DRAFT HORIZONTAL / VERTICAL ALIGNMENT	7-Aug-15	25-Sep-15							(				
FINAL HORIZONTAL / VERTICAL ALIGNMENT	21-Sep-15	6-Nov-15											
GEOTECHNICAL INVESTIGATION / REPORT	21-Sep-15	30-Oct-15											
UTILITY /STORMWATER ASSESSMENTS	21-Sep-15	30-Oct-15											
SCHEMATIC DESIGN - PARKS, STREETSCAPE	7-Sep-15	30-Oct-15											
UG UTILITY SCENARIOS & PRICING	21-Sep-15	30-Oct-15								1			
DRAFT PDR/PRELIMINARY PLANS	26-Oct-15	22-Jan-16											
FINAL PDR/PRELIMINARY PLANS	12-Jan-16	25-Mar-16											
PRELIM COST ESTIMATES (DRAFT / 50%)	15-Feb-16	27-Feb-16											
PLAN SET (75% CD)	7-Mar-16	6-May-16											
COST ESTIMATES / PHASING (75%)	18-Apr-16	29-Apr-16											
MEETINGS / KEY DESIGN THRESHOLDS													
MEETINGS / KEY DESIGN THRESHOLDS / INPUT				-		•	<b>₩</b>	-		<b>*</b>	<b>●</b> *	•	<b>₹</b> }
SUBCOMMITTEE / PROJECT TEAM / MDOT				•		1.	•	•					
*45° *48 *4* *48*													




Committee meeting dates: 9/03/15, 10/29/15, 12/17/15, (2/06/16), 3/03/16, 4/21/16, 5/05 Public/BoS meetings: 11/16/15, 3/28/16, 5/ 9/16


Stakeholders:

Bicycle/Ped Committee (late August review draft alignment mid October final)
Energy Steering Committee (early December review preliminary street lighting)
Business owners (mid-October review schematic design)
Sewer & Water Distrits, Central Maine Power (Sept-Oct. assessments & as req.)

Maine DOT (early Aug. organizational mtg and late Sept, late Jan. LAP Team mtgs)

#### COORDINATION with State & Federal Reviews





Bid Document Phase(s): to 100% Design\* (\*Includes remaining DD)

Phased Construction (Included with Bid Document Phase(s)

MDOT LAP PHASE I PROCESS - to be completed in conjunction with this project

MDOT LAP PHASE II PROCESS - to be completed in conjunction with bid documents (future)

MDOT LAP PHASE III PROCESS - to be completed in conjunction with construction (future)





### Horizontal Alignment


TASK: Integrate technical standards with Master Plan concept design:

Road type: Minor and Major Collector

Design speed: 25 mph

MDOT standards vs. proposed

FRAMEWORK for schematic and technical design




#### **SELECTED ALTERNATIVES**

- NO BUILD (EXISTING)
- "Y" CONCEPT
- "TEE" CONCEPT

#### **UPDATED TRAFFIC MODELING**

NO BUILD (EXISTING)



	OVERALL	York St EB	York St WB	Long Sands Rd SW		
Α	(Delay / LOS)	(Delay / LOS / Ave Q / 95th Q)	(Delay / LOS / Ave Q / 95th Q)	(Delay / LOS / Ave Q / 95th Q)		
York St at Long Sands Rd	14s / B	20s / C / 201' / 438'	1s / A / 5' / 25'	22s / C , 125' / 184'		

В	OVERALL	York St EB	York St WB	Cut-Thru SB
	(Delay / LOS)	(Delay / LOS / Ave Q / 95th Q)	(Delay / LOS / Ave Q / 95th Q)	(Delay / LOS / Ave Q / 95th Q)
York at Hospital Dr and Cut-Thru	2s / A	1s / A / 2' / 16'	1s / A / 5' / 25'	16s ( C ) 26' / 55'

C	OVERALL	Cut-Thru NB	Long Sands NE	Long Sands Rd SW
	(Delay / LOS)	(Delay / LOS / Ave Q / 95th Q)	(Delay / LOS / Ave Q / 95th Q)	(Delay / LOS / Ave Q / 95th Q)
Long Sands Rd at Cut- Thru	7s / A	2s / A / 17' / 41'	1s / A / 12' / 53'	12s / B / 82' / 227'

Overall Network Delay 18: / c




<sup>\*</sup>Note: The Simtraffic model was subrated to most accurately match existing Summer (August) summertime traffic operations

#### **SELECTED ALTERNATIVES**

- NO BUILD (EXISTING)
- "Y" CONCEPT
- "TEE" CONCEPT

#### **UPDATED TRAFFIC MODELING**

- ONE LANE APPROACHES
- BYPASS LANES
- TURNING LANES



#### (TABLE SHOWS DELAY/LOS/AVE Q/ 95th Q)

	"Y" C	oncept	YORK "Tee"		
	W/150' LT LANES	100' BYPASS	W/ 150' LT LANES	100' BYPASS	
OVERALL	19.0/C	23/C	15.0 B	15.9 C	
YORK EB	9.6/A/100'/190'	8.2/A/90'/155'	7.8/A/100'/170'	8.5/A/90'/180'	
YORK WB	2.5/A/10'/30'	2.4/A/10'/20'	2.3/A/10'/30'	2.3/A/10'/30'	
LONG SANDS SB	53.9/F/210'/410'	69.2/F/300'/600'	41.8/E/190'/370'	44.1/E/200'/390'	

\*Q's ROUNDED TO NEAREST 10'



#### **SELECTED ALTERNATIVES**

- UNBUILT (EXISTING)
- "Y" CONCEPT
- "T" CONCEPT


#### **UPDATED TRAFFIC MODELING**


- ONE LANE (NOT SHOWN)
- BYPASS LANES
- TURNING LANES


		CATEGORY SCORE						
OPTIONS	LEVEL OF SERVICE	INTERSECTION CLARITY	DRIVER EXPECTANCY	TRAFFIC CALMING	VEHICLE SAFETY			
EXISTING CONDITIONS	4	2	2	2	2	12		
"Y" CONCEPT	3	4	4	3	3	17		
"Y" CONCEPT W/ LEFT TURN LANE	3	4	4	2	4	17		
YORK TEE	3	5	5	4	5	22		
YORK TEE W/ LEFT TURN LANE	4	5	5	3	5	22		

	CATEGORY SCORE	CATEGORYSCORE	CATEGORY SCORE	CATEGORY SCORE	
	25 POINTS	30 POINTS	30 POINTS	15 POINTS	
OPTIONS	TRAFFIC OPERATIONS	PEDESTRIAN CONSIDERATIONS	CONTEXT SENSITIVE CONSIDERATIONS	LEVEL OF SUPPORT	SCORING
EXISTING CONDITIONS	12	6	11	2	31
"Y" CONCEPT	17	26	28	12	83
"Y" CONCEPT W/ LEFT TURN LANE	17	19	18	6	60
YORK TEE	22	29	30	15	96
YORK TEE W/ LEFT TURN LANE	22	23	22	6	73


# Final Evaluation Matrix







Above: Breakdown of parking spaces in the Village Center. The area of the parking survey is shown in red.



#### **SUMMARY:**

**CURBSIDE PARKING:** 

MASTER PLAN: 48

**CURRENT PLAN: 51\*** 

EXISTING: 63

**OFF-STREET PARKING:** 


FIRE STATION: +7 SPACES

ANTICIPATED NET PARKING ADJUSTMENTS (PHASE ONE): NET LOSS 10 SPACES

WITH PURCHASE OF HODGIN LOT: +33: NET GAIN 23 SPACES

#### NOTE:

\*MaineDOT has recommended 22' long vs. 20' long parallel parking spaces. Plan will need to be adjusted accordingly.



Putting the "village" back into York Village

# Underground utilities


#### UNDERGROUND UTILITIES – COST CONSIDERATIONS

MASTER PLAN IMPROVEMENTS

Estimated cost: \$3.6m


MASTER PLAN – UNDERGROUND UTILITIES (UGU)


Estimated cost: \$7.9m




# CONSIDERATIONS FOR SD/DD PHASE

- 1. Reduce scope and costs for UGU
- 2. Prioritize areas of greatest impact
- 3. Utility easements / permissions
- 4. UGU above ground equipment:
  - a. Manholes (3 per removed pole for power, telephone, cable)
  - b. Transformers: 4x4x3
  - c. TV/Cable pedestals: 1x1x3 (2) per transformer location







**Underground Utilities Concept** 

View 1. York Street




**Underground Utilities Concept** 

View 2. York Street



**Underground Utilities Concept** 

View 3. York Street




**Underground Utilities Concept** 

View 4. York Street




**Underground Utilities Concept** 

View 5. York Street



**Underground Utilities Concept** 

View 6. Village Center



**Underground Utilities Concept** 

View 7. Long Sands Road




**Underground Utilities Concept** 

View 8. York Street



**Underground Utilities Concept** 

View 9. York Street



Putting the "village" back into York Village

## Materials selection

## STREETSCAPE TREATMENT

#### PROPOSED MATERIALS



STREET LIGHTING



PAVING MATERIALS




SITE FURNISHINGS








**LANDSCAPE** 



Putting the "village" back into York Village

## Schematic design













VILLAGE SQUARE SECTION












BERGER - CIAMPA BUILDINGS SECTION







FIRE STATION SECTION









**HOP - BAGEL BASKET SECTION** 

### STREETSCAPE TREATMENT


#### HIGHLIGHTS:

Estimated Phase One: Village Core

Sidewalk treatment – for discussion

Street lighting extent – for discussion

Street lighting treatment – for discussion



Above: Proposed sidewalk and street lighting treatment and phasing in York Village.

### STREETSCAPE TREATMENT


#### SIDEWALKS:

Estimated Phase One: Village Core


Extent TBD at 50% design

Plaza improvements – future phase

Expanded sidewalk improvements – future phases



Above: Summary of potential phasing for sidewalk improvements in York Village based upon the Master Plan recommendations.



Putting the "village" back into York Village

## **NEXT STEPS**